COT



126825

TWX FROM LEO CHELIUS TO T. L. SHIPMAN

REC<sup>1</sup>d 2/17/53

TWO WEEKS ADDITIONAL TIME SHOULD BE SUFFICIENT TO COMPLETE ASSIGNMENT.

WORK-IS PROGRESSING SATISFACTORILY ON URSULA. BELIEVE ULTIMATE

BACKGROUND WILL BE BETWEEN 2 AND 4 MR/HR WHEN DECONTAMINATION IS

COMPLETED. EXPERIMENTAL OPERATIONS STARTED ON IRENE 17 FEBRUARY.

SCRAPING SIX INCHES REDUCED RADIATION FROM 140 MR/HR TO 10 MR/HR IN

PLACES. EXPLORATORY WORK HAS BEEN COMPLETED ON ALICE, BELLE, CLARA,

DAISY AND GENE. EXPECT DIFFIGULTY IN GETTING ANY OF THESE ISLANDS

INCLUDING IRENE DECONTAMINATED WITHOUT PERSONNEL EXCEEDING 300 MR

PER WEEK TOLERANCE WHICH WAS REVERTED TO 11 FEBRUARY. INCREASED

ACTIVITY ON UPPER ISLANDS HAS REQUIRED ADDITIONAL MONITORING. THIS

MAY CAUSE DIFFICULTY IF ONLY ONE MONITOR IS LEFT HERE. PRESENT PLANS

CALL FOR OPERATIONS GOING ON SIMULTANEOUSLY AT MORE THAN ONE ISLAND.

RG 326 US ATOMIC ENERGY
COMMISSION
Location PCCARS CENTER
Folder PROMISE CENTER

Copled/DOE